



Public Works Department – Engineering Division  
(763) 572-3554 July 11, 2018

## Stonybrook Trunk Storm Sewer Improvement Project

### **Construction Schedule This Week**

This week our contractor is going to be finishing up with installation of the sanitary sewer main. They will also be done installing water and sewer services this week as well. Also, this week our contractor plans to continue working on the 60" storm sewer pipe that will be installed on the north side of Craigbrook Way. They will be picking up where they left off near Alden Way on the west side of Craigbrook Way and move east towards East River Road. Their plan is to be completed with installation of the 60" storm pipe by the end of next week.

### **Upcoming Construction Events**

Starting Thursday, July 19<sup>th</sup> the contractor will start working to install the 60" pipe across East River Road. Thursday the 19<sup>th</sup> and most of the day on the 20<sup>th</sup> there will be a lane closure on East River Road to allow our contractor to get as far as they can into East River Road, as well some space to bring in materials and stage for the weekend closure. From Friday night (July 20<sup>th</sup>) around 7 PM to Monday morning (July 23<sup>rd</sup>) around 5 AM there will be a full closure of East River Road from 77<sup>th</sup> Way to just north of Craigbrook Way. Message boards were placed on East River Road going both directions this morning (July 11<sup>th</sup>) and will be up as a reminder until the full closure weekend. That weekend our contractor is going to be working all night and through most of the weekend to install the 60" pipe to the other side of East River Road, and will be getting the road back into shape and paved by Monday morning rush hour. There will be a detour around the construction area with signs that tell where to go. Craigbrook Way will be closed off at East River Road, so all residents will exit at Alden Way and can head towards Osborne Road to go South or towards 79<sup>th</sup> Way to head North.

Once our contractor has completed installation of the 60" storm sewer pipe they will start grading Craigbrook Way down to the grade it needs to be to prepped for paving. They will also have their concrete curb contractor come in before they pave the street. Lastly, will be restoration of the driveways, vegetation and landscaping. The plan is to be done by the end of the month (Weather Permitting).

### **Rain Events**

We have received some rain events that haven't quite been the best for our exposed roadway. Our contractor is trying to keep the roadway in a good condition to drive on, but if we do receive a good amount of rain please be cautious while driving down the street because there may be some soft/hazardous areas. If you have any concerns about the roadway condition just let us know.

### **Safety**

We ask that you please not leave any cars on the street during the duration of the project. It causes delays for our contractor and we don't want to cause any damage to your personal vehicles. Please remember to be safe and drive cautiously wherever you see construction warning signs and cones. Follow detours carefully. Do not approach machinery when in operation. Keep yourself and children away from construction areas. Contact Brandon Brodhag at (763) 238-8086 if you have any concerns to share.

See the project webpage at [fridleymn.gov/projects](http://fridleymn.gov/projects) or contact the City of Fridley Engineering Division at (763) 572-3554 if you need additional information. You may view a project map and also sign up for updates to be emailed to you!

### **Contact Information**

Thank you in advance for your cooperation and patience during the project. The City of Fridley's project engineer, Brandon Brodhag, can be reached at (763) 238-8086 if you have any questions, or concerns.

**If you have an emergency, the City of Fridley's after hours contact is (763) 427-1212.**  
**This is an Anoka County Dispatch and they will direct your call.**